

Site Odour Check List Site name: Wanlip

Time and Date: 08: 00 10-04-2024

Print Initials: DW

Circle: Reactive of Proactive Record customer details in actions/next steps for Reactive complaints)

1. Wind direction

Specify...... 8.0 mph SSW

2. Flows into works/ FFT 26740 L/S

High (3000-3600 L/s) Medium (1500-3000 l/s) Low (0-1500 l/s)

Actual flow - 2894 L/S

8. Weather conditions:

Specify – Overcast, 6.0 degrees.

9. Odour present at inlet channel?

High

3. Odour present on site SPS?

Yes



4. Screenings and grit removed from site as per contact



No

agreement (Inlet, PFT and CDE)?



5. Out of service PST's drained and cleaned?



No

6. Out of service PFT's drained and cleaned?



No

7. PFT and PST Red Golden Measure ALB's?



No


Actions/Next Steps/ OOS Assets/ Any additional information regarding site issues etc.

- Site is healthy
- Biffa have 2 shutter doors open
- O/W FST 5 (valve dropped, summer job)

- CDE screens = imported sludge screens
- PST = primary settlement tanks
- PFT = Picket Fence Thickener
- SPS = sewage pumping station
- ALB = action limit breach
- L/S = Litres per second
- FFT = Full flow treatment before we divert to storm tanks

10. Any odour present at plants operated by other businesses (e.g. Biffa)?

High



Low

11. Is on site odour control working?



NO

12. Any other operational issue potentially effecting odour?

YES



13. Any other known area odours?

YES



14. Storm tanks O/W, N/W



15. Storm tanks drained and cleaned (if possible)



NO